EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of Concrete Roads in Thindlu Surrounding area in Ward no. 09
2	Amount of Work Portion	
3	Estimated Cost	25.00 Lks
4	Name of contractor	T. Gopinath Reddy
5	Agreement No.	
6	No. and date under which work order issued	174/15-16. dt. 17/11/15
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	- No -
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	442 days
15	Date of recommending time limit applied for	
16	Whether the orginal application of the contractor is enclosed.	—
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Sanitary & drainage Work. Progress of road delayed
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Dasarahalli Division

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Chief Engineer
Yelahanka Zone, Bangalore-92

Chief Engineer
Yelahanka Zone
Bangalore Mahanagara